(1954) Department.

M S SERIES.

G.O. No. 461

Dated 26-2-49

[Despatch Abstract.]

Irrigation- [illegible] allotments- Progress of expenditure. [illegible] 1948- Statement- Submitted.-

Revenue Department.
Subject.

Irrigation- Minor- Budget allotment- Progress of expenditure- August 1948- Statement- Submitted-

---

Madras. Ref: G. 6665/48- 1: Dated 7-10-1948.

C.A. Ramakrishnan, Esq., ICS.,
Joint Secretary, Board of Revenue.

V.Nm Kudva, Esq., CIE., ICS.,
Commissioner of Land Revenue, Excise and Prohibition.

Read: Reports from Collectors.

REFERENCE:

1. The Board submits at statement showing the progress of expenditure for the month of August 1948 under the head "18- Irrigation Works, Maintenance & Repairs and Flood Repairs", in all districts except Krishna, Guntur, Nellore, Cuddapah, Anantapur, Kurnool and Chingleput. The figures for the remaining districts and the Board's consolidated review will be submitted to Government soon after the reports from the Collector of these districts are received.

2. xxxxxxx

3. xxxxxx

4. xxxxxxx

fpr Joint Secretary.

To the Secretary to Government,
Revenue Department, Madras- Para 1 only.
with a statement.
To the Collector of Krishna - Para 2 only.
do- Kurnool - Para 3 only.
The Collectors of Guntur, Nellore, Cuddapah, Anantapur & Chingleput

Statement showing the progress of expenditure

DISTRICTS.	Total allotment under works M.I. & P.R.	Progressive Expenditure up to July 1948-	Expenditure in the month of August 1948.	R
1	2	3	4	
VIZAGAPATAM	132900 0 0	17542 8 0	900 0 0	
EAST GODAVARI	154300 0 0	8116 0 0	3641 0 0	
WEST GODAVARI	62450 0 0	4604 0 0	6942 0 0	
KRISHNA	109000 0 0	4721 0 0	4011 0 0	
GUNTUR	175250 0 0	32554 0 0	17765 0 0	
NELLORE	185000 0 0	7256 0 0	5846 0 0	
CUDDAPAH	130000 0 0	7905 0 0	18309 1 8	
ANANTAPUR	140000 0 0	12886 5 0	15258 7 0	
BELLARY	139000 0 0	1416 0 0	2141 4 10	
KURNOOL	40650 0 0	4165 9 0	1262 0 0	
CHITTOOR	210600 0 0	30526 0 0	25257 0 0	
CHINGLEPUT	239700 0 0	69861 0 0	30946 0 0	
N. ARCOT	402690 0 0	79469 0 0	18680 0 0	
S. ARCOT	219300 0 0	62475 0 0	25391 0 0	
TANJORE	134700 0 0	6149 0 0	11928 0 0	
TRICHIRAPALLI	142605 0 0	36759 0 0	23396 0 0	
MADURA	110000 0 0	25698 0 0	17786 0 0	
RAMNAD	187500 0 0	7574 0 0	nil	
TINNEVELLY	157500 0 0	12942 0 0	13735 0 0	
SALEM	183000 0 0	21613 7 0	17342 0 0	
COIMBATORE	25000 0 0	nil	326 0 0	
S. KANARA	30000 0 0	nil	nil	
MALABAR.	55 0 0	nil	nil	
	3321300 0 0	464232 13 0	316862 13 6	

True Co

or the month of August 1948 (M.I. Works).

gressive enditure o August 1948.	Balance Col 2- Col 5-	Percentage of expenditure to the allotment in Col 2	Remarks.
5	6	7	8
42 8 0	114457 8 0	14	
57 0 0	142543 0 0	7.6	
46 0 0	48904 0 0	20	
82 0 0	100268 0 0	8	
19 0 0	124931 0 0	28.6	
02 0 0	71898 0 0	7	
14 1 8	103784 14 4	20	
44 12 0	111875 4 0	20	
57 4 10	135442 11 2	2.5	
27 9 0	35222 7 0	13.4	
33 0 0	154817 0 0	21	
0807 0 0	138893 0 0	42	
149 0 0	244541 0 0	39.3	
366 0 0	131434 0 0	40	
077 0 0	116623 0 0	13	
155 0 0	82450 0 0	41	
84 0 0	56516 0 0	49	
74 0 0	17926 0 0	4	
77 0 0	130923 0 0	17	
55 7 0	144044 9 0	21	
26 0 0	24674 0 0	1	
nil	30000 0 0	nil	
nil	55 0 0	nil	
095 10 0	2540204 6 0		

Sd.
For Joint Secretary.

Revenue Department.
Subject.
***
Irrigation- Minor- Budget allotments- Progress of expenditure August 1948- Further report - Submitted.

Station: Madras. L. Dis. G.6665/48. d/6-12-1948.

From

C.A. Ramakrishnan, Esq., I.C,S.,
Joint Secretary, Board of Revenue, Madras.

V.N. Kudva Esq., C.I.E., I.C.S., Commissioner of Land Excise and Prohibition.

Read: Board's Ref. G. 6665/48 d/7-10-48.
2. Statement from Collectors.

L.Dis.

In continuation of its reference cited above, the Board submits a statement showing the progress of expenditure for August 1948 in the districts of Kistna, Guntur, Nellore, Cuddapah Anantapur, Kurnool and Chingleput.

2. As the Board has since submitted , a review of the progress of expenditure for the month of September 1948, in its reference G.7301/48-1 dated 9-1-48, it considers that there is no need to review the progress report.

Sd.
For Joint Secretary.

To the Secretary to the Government, Revenue Department,
(with a statement.)

True Copy

STATEMENT SHOWING THE PROGRESS OF EXPENDITURE FOR THE MONTH OF AUGUST 1948 IN THE DISTRICTS OF KISTNA, GUNTUR, NELLORE CUDDAPAH, ANANTAPUR, KURNOOL & CHINGLEPUT.

Districts.	Total Allotment under works M &R & R.R	Progressive Expenditure upto July 1948.	Expenditure in the month of August 1948.	Progressive expenditure upto August 1948.	Balance Col 2 Col 3.	Percentage of expenditure to the allotment.	REMARKS
	2	3	4	5	6	7	8
Kistna	109000 0 0	4721 0 0	4011 0 0	8732 0 0	100268 0 0	8	
Guntur	175250 0 0	32554 0 0	17765 0 0	50319 0 0	124931 0 0	28.6	
Nellore	185000 0 0	7256 0 0	5846 0 0	13102 0 0	171898 0 0	7	
Cuddapah	130000 0 0	7905 0 0	18309 1 8	26214 1 8	103784 14 4	20	
Anantapur	140000 0 0	12886 5 0	15258 7 0	28144 12 0	111855 4 0	20	
Kurnool	40650 0 0	4165 9 0	1262 0 0	5427 9 0	35222 7 0	13.4	
Chingleput	239700 0 0	69861 0 0	30946 0 0	100807 0 0	138893 0 0	42	
Total.							

True Copy

Sd.
For Joint Secretary.

True Copy.

REVENUE DEPARTMENT.

Subject.

IRRIGATION- Minor- Budget allotments- Progress of expenditure- September 1948-. Reveiw.

Ref. No.G.7301/48-1.

Station: Madras. Dated 9th November 1948.

From

C.A. Ramakrishnan Esq., I.C.S.,
Joint Secretary, Board of Revenue.

V.N. Kudva Esq., C.I.E., I.C.S.,
Commissioner of Land Revenue, Excise and Prohibition.

Read the following

Statements from Collectors:-

REFERENCE:-

The Board submits astatement showing the progress of xpenditure for the month of September 1948 under "18 Irrigation Mainenance and Repairs and Flood Repairs "in all Districts except Guntur, ellore, Cuddapah, Chingleput, North Arcot and Madura. The Collectors f these excepted Districts have not yet submitted their reports in pite of reminders. The progress made in these districts will be eported on receipt of returns from the Collectors.

2. The progress of expenditure is good in Madura and South Arcot, satisfacory in Tiruchirapalli, fair in Chittoor, Tirunelveli, Salem and Coimbatore, slow in West Godavari, Anantapur and Tanjore and poor in the other Districts. No progress of any kind whatsoever has been made so far in South Kanara, for which the sanctioned allotment is Rs. 30,000/- and in Malabar for which the sanctioned allotment is Rs. 55/-. The Collector of West Godavari alone has explained the poor progress as due to rains and presence of water in the tanks. None of the Collectors of the other Districts, where the progress is slow and poor, have explained the reasons for their slackness in their branch of work in spite of the Board's directions in its L.Dis G. 2329/ 48 dated 24/6/48. The Board would impress upon the Collectors once again the importance of this item of work. The Government are anxious to ensure increased production of food in the Province by effecting the required improvements to the minor irrigation sources. The present widespread dearth of foodgrains in the Province is very well known to Collectors. They are therefore, requested to pay personal and special attention to this very important item of their work and see that repairs to Minor Irrigation works are completed quickly and the amount allotted to their Districts spent fully during the current financial year itself. The Board expects better progress in the next month.

3. The statement 'B' shows the progess in the preparation of estimates and in the execution of Minor Irrigation works in the districts of Tiruchirappalli, Anantapur, Ramnad, Tanjore, West Godavari, Coimbatore, Bellary, Vizagapatam, East Godavari, South Arcot, Madura and Chittoor. It is very unsatisfactory to note that the Collectors of the other Districts have not furnished these particulars in spite of the Board's orders in its L.Dis.G. 6691/48 dated 16/9/1948. The Board observes that out of the Districts for which the particulars have been furnished, in none except West Godagari, South Arcot and Tanjore, the progress in the completion of works is satisfactory. The number of works for which estimates have yet to be sanctioned is very large in Ramnad and East Godavari when compared with the number of works proposed to be taken up in the year. The Collectors of these two districts should see that there is no slackness on behalf of the Minor Irrigation staff in the prepration and submission of estimates for sanction. The dearth of qualified candidates and the want of

ıdditional staff cannot be an excuse for such poor progress in any)istrict. The Government have already ordered that Collectors should :arry on the execution of the works with the help of the existing ;taff. The Collectors are, therefore, reqested to closely watch the work of the Minor Irrigation Overseers and see that they are prompt .n the submission of the estimates for sanction by calling for weekly)rogress reports and by reviewing those reports.

4. The Board observes with dissatisfaction that the Collectors)f Guntur, Nellore, Cuddapah, Chingleput and North Arcot have not yet ;ubmitted their progress reports which were due to the Board on 20/10/48. They are requested to submit them by next post, and see h ;hat such delays do not recur

Sd.
for Joint Secretary.

To the Secretary to Government, Revenue Department, with 2 statement.
To the Collectors of all Districts except Madras and Nilgiris. (Paras 2 and 3 only)
To the Collectors of Guntur, Nellore, Cuddapah, Chingleput and North Arcot. (Para 4 only).

True Copy

additional staff cannot be an excuse for such poor progress in any District. The Government have already ordered that Collectors should carry on the execution of the works with the help of the existing staff. The Collectors are, therefore, reqested to closely watch the work of the Minor Irrigation Overseers and see that they are prompt in the submission of the estimates for sanction by calling for weekly progress reports and by reviewing those reports.

4. The Board observes with disastisfaction that the Collectors of Guntur, Nellore, Cuddapah, Chingleput and North Arcot have not yet submitted their progress reports which were due to the Board on 20/10/48. They are requested to submit them by next post. They are requested that such delays do not recur.

Statement showing the progress of expenditure

Districts.	Total allotment under works M & R & F. R.	Progressive expenditure August '48.	Expenditure in the month of September '48.	Pr ex up
VIZAGAPATAM	132900 ~~132900~~ 0 0	18442 8 0	2777 0 0	21
E. GODAVARI	154300 0 0	11757 0 0	518 0 0	12
W. GODAVARI	62450 0 0	13546 0 0	4699 0 0	18
KRISHNA	109000 0 0	8732 0 0	7066 0 0	15
GUNTUR	175250 0 0	50319 0 0	7951 0 0	58
NELLORE	185000 0 0	13102 0 0	7935 0 0	21
CUDDAPAH	130000 0 0	2624 1 8	3299 0 0	29
ANANTAPUR	140000 0 0	28144 12 0	6072 14 0	34
BELLARY	139000 0 0	3557 4 10	1989 0 0	55
KURNOOL	140650 0 0	5427 9 0	1553 0 0	6
CHITTOOR	210600 0 0	55783 0 0	19292 0 0	75
CHINGLEPUT	239700 0 0	100807 0 0	40582 0 0	141
N. ARCOT	402690 0 0	158149 0 0	65257 0 0	223
S. ARCOT	219300 0 0	87866 0 0	26223 0 0	114
TANJORE	134700 0 0	18077 0 0	10200 0 0	28
TIRUCHIRAPALLI	142605 0 0	60155 0 0	9391 0 0	69
MADURA	110000 0 0	53484 0 0	13803 0 0	67
RAMNAD	187500 0 0	7574 0 0	4748 0 0	12
TINNELVELLI	157600 0 0	26677 0 0	25219 0 0	51
SALEM	183000 0 0	38955 7 0	17421 0 0	56
COIMBATORE	25000 0 0	326 0 0	9014 0 0	
S.KANARA	30000 0 0	Nil	Nil	
MALABAR.	55 0 0	Nil	Nil	
	3321300 0 0	781095 10 0	271176 14 0	1085

MG

r the month of September '48- (M.I. Works)

'essive diture September 1948.	Balance.	Percentage of Expenditure to the allotment in Col.2.	Remarks.
8 0	111680 8 0	16	
0 0	142025 0 0	8	
0 0	44215 0 0	29	
0 0	100268 0 0	14	
0 0	116980 0 0	33.2	
0 0	163963 0 0	11	
1 8	100486 14 4	22.7	
0 0	105782 6 0	23	
4 10	133453 11 2	4	
9 0	33669 7 0	17	
0 0	135525 0 0	35.6	
0 0	98211 0 0	59	
0 0	179304 0 0	55	
0 0	105211 0 0	52	
0 0	106423 0 0	20.9	
0 0	73059 0 0	48.7	
0 0	42713 0 0	62	
0 0	175178 0 0	6.6	
0 0	105704 0 0	32.9	
7 0	126623 9 0	31	
0 0 0	15650 0 0	37.4	
Nil	3000 0 0	Nil	
Nil	55 0 0	Nil	
5 7 0	2240144 9 0		

Sd.
For Joint Secretary.

Statement showing the progress of execution of M.I. works up to the end of September 1948.

District.	No. of works proposed to be taken up in the year.	No. of works for which estimates have been sanctioned upto the end of the month.	No. of works completed up to the end of the month.	No. of works in progress.
TIRUCHIRAPALLI	149	149	19	130
ANANTAPUR	58	45	3	25
RAMNAD	102	21	14	(28 works taken for execution) 7
TANJORE	120	109	46	63
W.GODAVARI	108	90	54	22 *
COIMBATORE	50	45	20	19(only 39 had been taken for execution) 8
BELLARY	72	68	5	137
VIZAGAPATAM	508	314	43	14
E.GODAVARI	354	29	12	

*Much progress could not shown due to rains and presence of water in the tank.

S.ARCOT	439	311	112	186
MADURA	197	166	33	133
CHITTOOR.	180	170	32	94

Sd.
for Joint Secretary.

True Copy.

MG.

REVENUE DEPARTMENT.
SUB:

IRRIGATION- Minor- Budget- allotments progress of expenditure further report- submitted.

Madras. L.Dis G..7301/48 dated 6-12-48.

From
C.A. Ramakrishnan Esq., I.C.S., Joint Secretary,
Board of Revenue.

V.N. Kudva Esq., C.I.E., I.C.S.m Commissioner of
Land Revenue, Excise and Prohibition.

--

Read: Board's ref. G. 7391/48-1 dated 9-11-48.
Statements from Collectors.

--

L.DIS.

In continuation of its reference cited above, the Board submits a statement showing progress of expenditure for September 1948 in the districts of Guntur, Nellore, Cuddapah, Chingleput and North Arcot.

2. The progress of expenditure is good in Chingleput and North Arcot districts, fair in Guntur, slow in Cuddapah and poor in Nellore. The attention of the Collectors of Guntur, Nellore and Cuddaph is invited to the Board's D.O. G. 7301/48-2 dated 10-11-48 and they are requested to see that the instructions conveyed therein are strictly observed.

Sd.
for Joint Secretary.

To the Secretary to Government,
Revenue Department, with a statement.
To the Collectors of Guntur, Nellore & Cuddapah. para 2 .

True Copy

STATEMENT SHOWING THE PROGRESS OF EXPENDITURE FOR THE MONTH OF SEPTEMBER '48 (Minor Irrigation Works).

District.	Total allotment under works M &R & F. R.	Progressive Expenditure Aug. 48.	Expenditure in the month of sep.'48.	Progressive expenditure up to Sept. 48.	Balance.	Percentage of exp. to the allotment in Col.2.	Remarks
	Rs.	Rs	Rs				
Guntur	175250	50319 0 0	7951	58270 0 0	116980 0 0	33.2	
Nellore	185000	13102 0 0	7935	21037 0 0	163963 0 0	11	
Cuddapah	130000	26214 1 8	3299	29513 1 8	100486 14x4	22.7	
Chingleput	239700	100807-00	40582	141489 0 0	98211 0 0	59	
North Arcot.	402690	158149-00	65237	223386 0 0	179304 0 0	55	

True Copy

Sd.
For Joint Secretary.

True Copy

GOVERNMENT OF MADRAS.
Abstract.

Irrigation- Minior- Budget allotments- Progress of expenditure- August 1948- Statement- Submitted.

Reveunue Department.

G.O.Ms . No.461. Dated 26-2-1949.

Read:

From the Board of Revenue G 6665/48-1 d/7-10-48.
From the L.Dis. G.6665/48 dated 6-12-48.
" G.7301/48-1 d/9-11-48.
" L.Dis. G. 7301/48 d/ 8-12-48.

ORDER

RECORDED.

(By Order of His Excellency the Governor)

sd.
Secretary to Government.

To the Board of Revenue.

True Copy

R. Thiagarajan 25.1.54

Office Assistant,
Madras Record Office.

25/1